



दिल्ली मेट्रो रेल कॉर्पोरेशन लि० DELHI METRO RAIL CORPORATION LTD.

(भारत सरकार एवं दिल्ली सरकार का संयुक्त उपक्रम)

(A JOINT VENTURE OF GOVERNMENT OF INDIA AND GOVT. OF DELHI)

डी.एम.आर.सी/20/II-186/2007/XI/10430

दिनांक - 18.08.2020

WORK EXPERIENCE CERTIFICATE (For completed works)

1.	Name of Work & Contract no.	CC-06: Construction of Viaduct including Ramp for Badarpur-Faridabad Corridor of DMRC
2.	LOA No. and Date	DMRC/20/III-025/2011 dated 01.02.2012
3.	Name of the Contractor and Address	M/s. Larsen & Toubro Limited Mount Poonamallee Road, Manapakkam, P.B. No.-979, Chennai-600089
4.	Joint Venture/Consortium along with % share of each member	NA
5.	Contract Value 1. Original Contract Value 2. Revised/Final Contract Value 3. Value of Actually Executed Work	1. ₹ 3,79,56,54,558/- (as per LOA)(Rupees Three Hundred Seventy Nine Crore Fifty Six Lakh Fifty Four Thousand Five Hundred Fifty Eight Only) 2. ₹ 6,02,93,48,919/-(Rupees Six Hundred Two Crore Ninety Three Lakh Forty Eight Thousand Nine Hundred Nineteen only) 3. ₹ 6,02,93,48,919/-(Rupees Six Hundred Two Crore Ninety Three Lakh Forty Eight Thousand Nine Hundred Nineteen only)
6.	Stipulate date of Commencement of Work	06.02.2012 (as per LOA)
7.	Stipulated Date of Completion	05.10.2013
8.	Actual Date of Completion	28.02.2015
9.	Details of EoTs	1 st EoT: 31.10.2014 2 nd EoT: 15.03.2015 3 rd EoT: 15.05.2015
10.	Liquidated Damages levied for delay (Indicate amount),if any	Nil
11.	Scope of Works	<u>Viaduct</u> • Length of Viaduct : 13.59 Km length of viaduct (elevated viaduct 12.33 Km excluding 9 stations of 140 m each , elevated viaduct for depot access 0.432 Km and Ramp structure 0.050Km)

18/8

ओ. एन. सेनी

		<ul style="list-style-type: none"> • Span Details: Viaduct of 496 nos span of length varying 15 m-27 m (449 nos U-girder span and 47 nos I-girder span) • Type & No. of Foundation: Pile foundation of Total Nos 2722 of length varying 20 m-30m (1000 mm dia. 60379 R-mtr and 1200 mm dia. 3356 R-mtr) • Type of Super-structure: 898 nos precast pre-stressed U-girder, 257 nos I-girder, 422 nos Precast pier cap & 6 nos precast portal beam • Other Structure & associated works: 548 nos of pile cap, 548 nos pier, 40 nos cast in-situ pier cap, 37 nos of portal beams <p>Station</p> <ul style="list-style-type: none"> • No. of Station: 7 stations namely Sarai, NHPC Chowk, Mewala Maharajpur, Sector-28, Neelam Chowk-Ajronda, Bata Chowk and YMCA Mujesar • Station Details: 6 stations of 140m Length, 29 m width & height 14.55 m and 1 station of 140m length, 23.90 m width & 40.51 m height • Type & No. of Foundation: Pile Foundation of total nos 471 of length varying 27 m-30m (1000 mm dia. 7344 R-mtr width and 800 mm dia. 6333 R-mtr)
12.	Status of Work along with overall % progress achieved till date	Physical Progress-100% Financial Progress-100%
13.	Overall Performance	Satisfactory

Chinn
18/8/2020

(ओमवीर सिंह सैनी)
महाप्रबंधक / योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन की ओर से
Email: - planningdmrc@gmail.com

ओ. एस. सैनी
महाप्रबंधक/योजना
दिल्ली मेट्रो रेल कॉर्पोरेशन लि०
मेट्रो भवन, फायर सिग्नल लेन
बाराखम्बा रोड, नई दिल्ली-110001